



**PROJECT MILESTONES**  
**OLD COLONY BEACH CLUB ASSOCIATION SHARED INFRASTRUCTURE PROJECT**  
**20101210.B20**  
**10/1/2018**

- D) Schedule Milestones
  - A) Connecticut Environmental Protection Act Review Completed – October 2, 2017
  - B) Unified Three Association Consent Order Issued by DEEP – February 14, 2018
  - C) Finalized New London IMA – April 27, 2018
  - D) Finalized East Lyme IMA – July 24, 2018

---

  - E) A/E Agreement Amendment 1 Signed – October 12, 2018
  - F) Clean Water Fund Grant/Loan Application Submittal\* – October 22, 2018
  - G) Clean Water Fund Grant/Loan Approval \* – Pending, Anticipated January 23, 2019
  - H) Preliminary Design Workshop\* - July 12, 2019
  - I) Finalize Preliminary Design\* - July 15, 2019
  - J) Detailed Design Draft Submittal\* - September 2, 2019
  - K) Detailed Design Complete\* - October 11, 2019
  - L) Advertisement to Bid\* - October 14, 2019
  - M) Construction Bids Due\* -November 15, 2019
  - N) Recommendation to Award to Associations\* - December 6, 2019
  - O) Recommendation to Award to DEEP\* -December 7, 2019
  - P) Award Construction Contract\* - February 5, 2020
  - Q) Begin Construction\* - February 6, 2020
  - R) Construction Substantially Complete\*\* - October 29, 2020
  - S) Begin Connecting Properties to Infrastructure\*\* January 1, 2021

\*Predicated upon A/E Agreement Amendment 1 authorization by October 12, 2018 and DEEP Clean Water Fund Grant/Loan Funding approval by January 23, 2019

\*\*Predicated upon no Summer or Winter shutdowns